

January 2020

pumps4all.com

PRECISION PIPEWORK LTD

BECCLES LIDO 2020 PROJECT

Work is progressing at a pace despite the appalling wet weather we have experienced through-out the Autumn / Winter from the start in Oct running up to Christmas. At approximately half way through the project in terms of time, most of the new pipework has now been installed along with the cable ducting for the new pool lights.



New return pipework is starting to take shape with a total twelve new pool return ports. The new pipework is made from heavy duty industrial plastic that will give the pool at least another 60 years of service to the community. This new pipework will enable the entire one million litres of water to be pumped through the filtration system more efficiently. All of this pipework will be hidden once more as the project proceeds towards completion

PRECISION PIPEWORK LTD ENGINEERING SERVICES

Precision Pipework Ltd, Horn Hill, Lowestoft, Suffolk NR33 0PX
Tel: 01502 500646 Fax: 01502 566957 email:sales@pumps4all.com



The complex pipework system includes eight new high capacity surface skimmers that will improve the water quality for the swimmers.

Through the centre of the pool, a series of retaining plates were used however upon removal of the liner, these were found to be defective. Additional funds are required to have these replaced with new all stainless engineered plates and fasteners.

Back filling with recycled materials started prior to Christmas – this makes working in the clay filled trenches much easier. The remaining inlet and outlet pipework on either side of the pool will be completed in early February. The liner is due for installation in March so the completion of the pipework, lights, hand rails and ladders is all required before this can happen.



A fine collection of bottles and jars have been found during the excavation works over the past few months. Many are from local beverage providers and some of them are from the early 1900's.

